

“ഭരണഭാഷ - മാതൃഭാഷ”

ചീഫ് എൻജിനീയറുടെ കാര്യാലയം  
തദ്ദേശസ്വയംഭരണ വകുപ്പ്  
റവന്യൂ കോംപ്ലക്സ്, മൂന്നാം നില  
പബ്ലിക് ആഫീസ് ബിൽഡിംഗ്,  
തിരുവനന്തപുരം-33

Phone : 0471-2324951  
0471-2325071  
TeleFAX:04712324951  
email: celsgd@gmail.com  
website: www.celsgd.kerala.gov.in

DB-2/16749/2019/CE/LSGD


തീയതി 15.07.2020

സർക്കുലർ

വിഷയം:- KIIFB-KILA-SPV-446-സ്കൂൾ കെട്ടിടങ്ങളുടെ നിർമ്മാണം-DPR  
സമർപ്പിക്കുന്നത് സംബന്ധിച്ച്

- സൂചന:- 1. 14.07.2020 കില ഡയറക്ടറുടെ ഇ-മെയിൽ സന്ദേശം
- 2. ബഹു.തദ്ദേശസ്വയംഭരണ വകുപ്പ് മന്ത്രിയുടെ നിർദ്ദേശം

കിലയെ സ്പെഷ്യൽ പർപ്പസ് വെഹിക്കിൾ (SPV) ആയി ചുമതലപ്പെടുത്തി കിഫ്ബി ഫണ്ട് വിനിയോഗിച്ച് സംസ്ഥാനത്തെ 446 സ്കൂളുകളിലെ നിർമ്മാണ പ്രവർത്തനങ്ങളുമായി ബന്ധപ്പെട്ട feasible ആയിട്ടുള്ള 417 സ്കൂളുകളിൽ 414 എണ്ണത്തിന്റെ DPR കിഫ്ബിയ്ക്ക് സമർപ്പിച്ചിട്ടുണ്ട്. കിഫ്ബിയിൽ നിന്നും TAR ലഭ്യമായ 380 എണ്ണത്തിൽ ആകെ 155 എണ്ണം മാത്രമാണ് തിരുത്തലുകൾ വരുത്തി റീ-സബ്മിറ്റ് ചെയ്തിട്ടുള്ളത്. ഈ പദ്ധതിയുടെ അടിയന്തിര സാഹചര്യം കണക്കിലെടുത്ത് TAR ലഭ്യമായിട്ടും പുനർസമർപ്പിക്കാത്ത 225 DPR കൾ 18.07.2020 നകം ചീഫ് മാനേജർ, പി.എം.യു, കിലയ്ക്ക് സമർപ്പിക്കേണ്ടതാണ് എന്ന് നിർദ്ദേശിക്കുന്നു. സൂചന (2) ബഹു.മന്ത്രിയുടെ നിർദ്ദേശപ്രകാരം ഇതിന് അടിയന്തിര പ്രാധാന്യം നൽകണമെന്ന് കൂടി നിർദ്ദേശിക്കുന്നു.



ചീഫ് എൻജിനീയർ

**.STATUS OF 446 SCHOOLS UNDER KIIFB AS ON 13-07-2020**

SI	DISTRICT	Total No. works	Feasible works (Nos)	Not Feasible works (Nos)	DPR submitted to KIIFB	TAR received back for correction	Resubmitted after correction	Remarks
1	Thiruvananthapuram	55	53	2	54	51	49	One DPR submitted is not feasible
2	Kollam	31	27	4	31	31	22	Four DPRs submitted are not feasible
3	Pathanamthitta	3	3	0	3	3	3	
4	Alappuzha	24	22	2	19	19	8	
5	Kottayam	9	9	0	9	4	4	
6	Idukki	12	12	0	9	6	5	
7	Ernakulam	25	22	3	15	13	6	
8	Thrissur	32	29	3	31	28	26	Two DPRs submitted are not feasible
9	Palakkad	36	34	2	34	32	32	
10	Malappuram	65	58	7	58	53	0	
11	Kozhikkode	31	29	2	28	27	0	1 work is proposed over a building under proposal
12	Wayanad	30	30	0	30	30	0	
13	Kannur	40	37	3	36	31	0	
14	Kasaragod	53	52	1	52	52	0	
	<b>TOTAL</b>	<b>446</b>	<b>417</b>	<b>29</b>	<b>409</b>	<b>380</b>	<b>155</b>	<b>Among the TAR received 7 are not feasible</b>

	<b>DPR is not resubmitted to KIIFB after receiving TAR ( 187 TAR received first stage)</b>		<b>Remarks</b>
	<b>THIRUVANANTHAPURAM</b>	<b>Cluster</b>	
<b>1</b>	13. Govt. LPS Vellanad	<b>1</b>	Due to triple lockdown
	<b>KOLLAM</b>		
<b>1</b>	3. Govt. U.P.S Vellooppara	<b>4</b>	Soil test pending
<b>2</b>	9. Thazhava AVLPS	<b>4</b>	Soil test pending
<b>3</b>	5. Nedungolam Govt. HSS	<b>5</b>	Structural stability certificate from TKM Enng College pending
<b>4</b>	6. ChirakkaraGovt.HS Kollam	<b>5</b>	Structural stability certificate from TKM Enng College pending
<b>5</b>	7. Uliyanad Govt. HS	<b>5</b>	Maintenance of Existing buildings was included returnrd for correction
	<b>ERANAKULAM</b>		
<b>1</b>	1. Govt. HSS Poothrikka	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>2</b>	3. Govt. UPS Koothattukulam	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>3</b>	5. Govt.HSS. Mookkannoor	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>4</b>	6. Govt.H.S.S. Manjapra	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>5</b>	7. Govt. H S Palissery	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>6</b>	8. Govt.HSS.Puliyanam	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>7</b>	9. Govt.HSS. Edathala	<b>7</b>	Corrections sent to engineers, Awaiting Corrected DPR
	<b>ALAPPUZHA</b>		
<b>1</b>	9. Govt.Girls HSS Kayamkulam	<b>8</b>	Corrections sent to engineers, Awaiting Corrected DPR
<b>2</b>	10. Govt.VHSSMavelikkara	<b>8</b>	Corrections sent to engineers, Awaiting Corrected DPR

<b>3</b>	11. Govt. KKKPMHSS Ambalapuzha	<b>8</b>	Soil test pending (Agreement executed for soil test)
<b>4</b>	6. GUPS Velliyamkulam	<b>6</b>	Soil test pending. (Fund requested for soil test)
<b>5</b>	7. GSVHSS Kudassanad	<b>6</b>	Soil test pending (Agreement executed for soil test)
<b>6</b>	8. VRVM GHSS Vayalar	<b>6</b>	Soil test pending (Agreement executed for soil test)
<b>7</b>	9. GHSS Veeyapuram	<b>6</b>	Soil test pending (Agreement executed for soil test)
<b>8</b>	10. GHSS Kunnam	<b>6</b>	Soil test pending (Agreement executed for soil test)
<b>9</b>	11. GHSS Thannermukkom	<b>6</b>	As per TAR ,DPR to be reviewed(Auditorium and court proposed), Clarification sought
<b>10</b>	12. GVVHSS Kodamthuruthu	<b>6</b>	Soil test pending (Agreement executed for soil test)
<b>11</b>	13. Valiyazheekkal HSS	<b>6</b>	Soil test pending (Agreement executed for soil test)
	<b>IDUKKI</b>		
<b>1</b>	4. GHS Pambanar	<b>8</b>	Corrections sent to engineers, Awaiting Corrected DPR