

**OFFICE OF THE CHIEF ENGINEER, LSGD, Thiruvananthapuram**

**PROJECT REVIEW - 2018-19**

updated on 25-02-2019

SI No	DISTRICT PANCHAYAT	No. of DPC approved projects	No. of Benificary works	No. of Tender works	No. of Deposit works	Total No. of works	Projects that are required to accord TS		Projects accorded TS		% of Projects accorded TS		TS pending due to Non-availability of Land (Nos)	TS pending due to revision of project (Nos)	TS pending due to non-availability of NOC from other Depts.	TS pending due to other reasons (Nos)	Works Tendered (Nos)	% of works Tendered	Tender works awarded (Nos)	% of Tender works awarded	Works started (Tender+ Benificary+Deposit) (Nos)	% of works Started
							Nos	Amount in lakhs	Nos	Amount in lakhs	by Nos	by Amount										
A	B	C	D	E	F	G=D+E+F	H	I	L	M	N=L/H	O=M/I	P	Q	R	S	T	U=T/E	V	W=V/E	X	Z=X/C
1	Kannur Distict Panchayat	320	0	319	1	320	319	₹5,414.08	319	₹5,414.08	100.00%	100.00%	0	0		0	319	100.00%	310	97.18%	310	96.88%
2	Kozhikkode Distict Panchayat	321	0	262	11	273	262	₹6,162.73	262	₹6,162.73	100.00%	100.00%	2	0	2	0	258	98.47%	252	96.18%	304	94.70%
3	Palakkad Distict Panchayat	213	0	205	8	213	210	₹4,455.02	209	₹4,445.02	99.52%	99.78%	1	0	0	1	204	99.51%	195	95.12%	195	91.55%
4	Kasaragod Distict Panchayat	193	60	128	0	188	188	₹4,496.52	185	₹4,260.52	98.40%	94.75%	1	0	1	1	125	97.66%	118	92.19%	151	78.24%
5	Thrissur Distict Panchayat	358	3	345	10	358	348	₹4,825.16	346	₹4,795.16	99.43%	99.38%	1	0	0	1	343	99.42%	316	91.59%	283	79.05%
6	Pathanamthitta Distict Panchayat	380	65	306	9	380	361	₹5,431.98	361	₹5,431.98	100.00%	100.00%	0	0	0	0	306	100.00%	278	90.85%	135	35.53%
7	Kollam Distict Panchayat	374	0	336	25	361	336	₹4,008.35	335	₹4,008.35	99.70%	100.00%	0	0	0	0	329	97.92%	298	88.69%	180	48.13%
8	Wayanad Distict Panchayat	134	15	119	0	134	134	₹1,687.07	134	₹1,687.07	100.00%	100.00%	0	0	0	0	119	100.00%	100	84.03%	65	48.51%
9	Malappuram Distict Panchayat	1058	132	908	18	1058	935	₹8,556.89	848	₹8,069.91	90.70%	94.31%	26	9	52	0	792	87.22%	758	83.48%	710	67.11%
10	Thiruvananthapuram District Panchayat	606	25	573	11	595	595	₹7,857.70	560	₹7,622.98	94.12%	97.01%	2	0	2	3	560	97.73%	477	83.25%	338	55.78%
11	Ernakulam Distict Panchayat	706	39	666	1	706	706	₹6,148.00	678	₹5,728.00	96.03%	93.17%	8	13	7	0	639	95.95%	511	76.73%	511	72.38%
12	Kottayam Distict Panchayat	544	57	487	0	544	544	₹5,241.27	519	₹4,960.87	95.40%	94.65%	5	6	2	12	427	87.68%	368	75.56%	368	67.65%
13	Alappuzha Distict Panchayat	234	1	230	3	234	228	₹2,821.25	228	₹2,821.25	100.00%	100.00%	0	0	0	0	228	99.13%	171	74.35%	165	70.51%
14	Idukki Distict Panchayat	570	110	457	3	570	565	₹6,228.76	565	₹6,228.76	100.00%	100.00%	0	0	0	0	437	95.62%	290	63.46%	481	84.39%
	<b>TOTAL -</b>	<b>6011</b>	<b>507</b>	<b>5341</b>	<b>100</b>	<b>5934</b>	<b>5731</b>	<b>₹73,335</b>	<b>5549</b>	<b>₹71,637</b>	<b>96.82%</b>	<b>97.68%</b>	<b>46</b>	<b>28</b>	<b>66</b>	<b>18</b>	<b>5086</b>	<b>95.23%</b>	<b>4442</b>	<b>83.17%</b>	<b>4196</b>	<b>69.81%</b>